

San Diego County Road Resurfacing Project Status

(Construction Estimated to Occur from Winter 2024 to Winter 2025)

Please call (858) 694-3096 for any questions or concerns.

Last Updated December 27, 2024

The Department of Public Works have scheduled resurfacing of roads in the unincorporated areas of San Diego County. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to weather, road conditions and other factors. This table is informational only and updated monthly.

Abbreviations: CMR = County Maintained Road N = North
 CL = City/County Limit S = South
 EC = City of El Cajon E = East
 E/O = East of W = West
 S/O = South of SEAL = Thin layer of oil, sand and gravel
 MP = Mile Post OVERLAY = Resurfacing ontop of existing pavement
 ESC = Escondido REAS = Slurry Seal with rubberized binder / Pavement sealant
 IN = Onramps CRACK SEAL = Seal pavement cracks
 INT = Intersection PVT = Private
 EB = East Bound R/W = Right of Way
 WB = West Bound PRD = Private
 RD = Road WY = Way
 SR = State Route BL = Boulevard
 CT = Court ECM = End County Maintained Road
 VS = Vista City Limits CDS = Cul de Sac
 HY = Highway

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
ALTA LOMA DR (PRD)	JAMACHA HILLS RD	ALTA LOMA LN	0.53	SEAL	COMPLETED	Jun-24
ALTA LOMA DR (PRD)	JAMUL DR	JAMACHA HILLS RD	0.54	SEAL	COMPLETED	Jun-24
ALTURAS RD	COLLEGE ST	SANCADO TR	0.22	OVERLAY	COMPLETED	Aug-24
ANGELS PT	GRANDVIEW DR	CUL DE SAC	0.11	OVERLAY	COMPLETED	NOVEMBER 2024
ARCO DR	NORTH BROADWAY	LAURASHAWN LN	0.18	OVERLAY	COMPLETED	Aug-24
ARIA AV	LARGO LN	MODE DR	0.15	OVERLAY	COMPLETED	Aug-24
ASH LN	LAKE DR	BEECH LN	0.18	SEAL	COMPLETED	Jun-24
ATEX CT	MOONGLOW DR	CUL DE SAC	0.08	SEAL	COMPLETED	Jun-24
AVOCADO BL	EL CAYON CL LEAVE	FUERTE DR	0.24	OVERLAY	COMPLETED	DECEMBER 2024
BABY TURTLE DR	BROKEN ARROW RD	COUNTRY CLUB RD	0.15	SEAL	COMPLETED	May-24
BALBOA PL	FREMONT PL	DE SOTO PL	0.04	SEAL	COMPLETED	Jun-24

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
BAR O DR	BROKEN ARROW RD	CUL DE SAC	0.20	SEAL	COMPLETED	May-24
BARONA MESA RD	VISTA VICENTE DR	CUL DE SAC	0.85	SEAL	COMPLETED	Jun-24
BARRETT LAKE RD	SR-94	END	1.88	SEAL	PLANNED	SPRING 2025
BEECH LN	LAKE DR	ORANGE LN	0.37	SEAL	COMPLETED	Jun-24
BEECH ST	ALTURAS RD	SUMMIT AV	0.06	OVERLAY	COMPLETED	Aug-24
BENDING ELBOW DR	WEATHER VANE DR	CUL DE SAC	0.65	SEAL	PLANNED	SPRING 2025
BERNARDO LN	EIGHTH PL	SEVENTH PL	0.03	SEAL	COMPLETED	Jun-24
BERNARDO LN	THIRD PL	FOURTH PL	0.03	SEAL	COMPLETED	Jun-24
BERNARDO LN (PRD)	VIA RANCHO PY	FELICITA LN	0.41	SEAL	COMPLETED	Jun-24
BIRCH BARK LN	BONITA WOOD DR	CUL DE SAC	0.05	OVERLAY	COMPLETED	DECEMBER 2024
BLACKWELL DR (N OF HUTCHISON ST)	BEGIN	HUTCHISON ST	0.18	OVERLAY	COMPLETED	May-24
BLACKWELL DR (S OF HUTCHISON ST)	HUTCHISON ST	END	0.16	OVERLAY	COMPLETED	May-24
BONITA WOODS DR	END CMR	SWEETWATER RD	0.42	OVERLAY	COMPLETED	DECEMBER 2024
BOULDER CREEK RD	360FT N/O MP 2.0	0.5 MI S/O MP 3.0	0.36	OVERLAY	PLANNED	SPRING 2025
BOULDER CREEK RD	0.10 MI S/O ECHOS HILL RD	ECHO HILLS RD	0.1	OVERLAY	PLANNED	SPRING 2025
BOULDER CREEK RD	0.12 MI N/O ECHO HILL	0.15 MI N/O DUBOIS RD	0.75	OVERLAY	PLANNED	SPRING 2025
BOX S DR	EAST STAR RD	END	0.07	SEAL	PLANNED	SPRING 2025
BRAM AV	WINNETKA DR	BONITA WOODS DR	0.24	OVERLAY	COMPLETED	DECEMBER 2024
BUCKMAN SPRINGS RD	SR-94	LAKE MORENA DR	1.47	SEAL	PLANNED	SPRING 2025
BUENA VISTA AV	DATE ST	END CMR	0.15	OVERLAY	COMPLETED	DECEMBER 2024
BUTTERNUT HOLLOW LN	WINNETKA DR	CUL DE SAC	0.49	OVERLAY	COMPLETED	DECEMBER 2024
CABRILLO PL	LAGUNA PL	BALBOA PL	0.10	SEAL	COMPLETED	Jun-24
CALLE DE LOS POTROS	VIA DEL CABALLO BLANCO	CUL DE SAC	0.06	OVERLAY	PLANNED	WINTER 2025
CALZADA DEL BOSQUE	VIA DE SANTA FE	LINEA DEL CIELO	1.19	OVERLAY	COMPLETED	May-24
CAMINO DEL NORTE	CAMINO DEL NORTE WB IN	SD CL LEAVE	0.69	OVERLAY	COMPLETED	May-24
CAMINO DEL NORTE EB EG	CAMINO DEL NORTE	CAMINO SAN BERNARDO	0.19	OVERLAY	COMPLETED	May-24
CAMINO DEL NORTE EB IN	CAMINO SAN BERNARDO	CAMINO DEL NORTE	0.19	OVERLAY	COMPLETED	May-24
CAMP KETTLE DR	OCOTILLO CR	CAMP KETTLE DR/END LOOP	0.20	SEAL	COMPLETED	Jun-24
CAMPO RD	SWEETWATER SPRINGS BL	CUL DE SAC	0.46	SEAL	PLANNED	SPRING 2025
CANFIELD RD	RECREATION RD	OBSERVATORY GATE	2.19	OVERLAY	COMPLETED	Jun-24
CAPISTRANO AV	APPLE ST	CUL DE SAC	0.28	OVERLAY	COMPLETED	DECEMBER 2024
CAPISTRANO AV	DATE ST	CUL DE SAC	0.07	OVERLAY	COMPLETED	DECEMBER 2024
CARSON PL	DE SOTO PL	END PAVEMENT	0.04	SEAL	COMPLETED	Jun-24
CATALINA AV	VS CL ENTER	VS CL LEAVE	0.22	OVERLAY	PLANNED	WINTER 2025
CATALINA AV	CUL DE SAC	VS CL ENTER	0.18	OVERLAY	PLANNED	WINTER 2025
CEDAR LN	LAKE DR	BEECH LN	0.24	SEAL	COMPLETED	Jun-24
CEDARWOOD RD	ROBINWOOD RD	BRIARWOOD RD	0.20	SEAL	COMPLETED	May-24
CHAPO CT	S BARCELONA ST	CUL DE SAC	0.07	OVERLAY	PLANNED	WINTER 2025
CHOC CLIFF DR	TIMRICK LN	CUL DE SAC	0.12	SEAL	PLANNED	SPRING 2025
CHRISTMAS CIRCLE	PALM CANYON DR E	PALM CANYON DR E	0.26	SEAL	COMPLETED	May-24

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
CIRCLE J DR	BORREGO SPRINGS RD	STIRRUP RD	0.28	SEAL	PLANNED	SPRING 2025
CIRCLE R CT	CIRCLE R DR	CUL DE SAC	0.06	OVERLAY	COMPLETED	Jun-24
CIRCLE R DR	750 FT E/O CIRCLE R CT	WEST LILAC RD	2.39	OVERLAY	COMPLETED	Jun-24
CIRCLE R DR	OLD HWY 395	250FT E/O CIRCLE R VALLEY LN	0.20	OVERLAY	COMPLETED	Jun-24
CIRCLE R WY	CIRCLE R DR	CUL DE SAC	0.05	OVERLAY	COMPLETED	Jun-24
COLLEGE ST	ALTURAS RD	CUL DE SAC	0.06	OVERLAY	COMPLETED	Aug-24
CONDUIT RD	SAN MIGUEL RD	END PAVEMENT	0.42	OVERLAY	PLANNED	WINTER 2025
CORONADO AV	DATE ST	END CMR	0.15	OVERLAY	PLANNED	WINTER 2025
COZY CT	SANCADO TR	CUL DE SAC	0.04	OVERLAY	COMPLETED	Aug-24
CRESENDO DR	140' S/O CADENCE CT	END	0.17	OVERLAY	COMPLETED	Aug-24
CRISTOBAL DR	S BARCELONA ST	HARMONY LN	0.45	SEAL	PLANNED	SPRING 2025
CRISTOBAL DR	HARMONY LN	SCENIC TR	0.12	SEAL	PLANNED	SPRING 2025
DATE LN	DEL DIOS HY	LAKE DR	0.44	SEAL	COMPLETED	Jun-24
DATE ST	RAMONA AV	LA PRESA AV	0.19	OVERLAY	COMPLETED	DECEMBER 2024
DATE ST	SAN MIGUEL AV	CAPISTRANO AV	0.06	OVERLAY	COMPLETED	DECEMBER 2024
DATE ST	PORTOLA AV	SAN BERNADINO AVE	0.17	OVERLAY	PLANNED	WINTER 2025
DE SOTO PL	BALBOA PL	CARSON PL	0.04	SEAL	COMPLETED	Jun-24
DEL DIOS HY	DATE LN	ELM LN	0.24	OVERLAY	COMPLETED	May-24
DEL DIOS HY	ELM LN	MT ISRAEL RD	1.30	OVERLAY	COMPLETED	May-24
DEL DIOS HY (DIGOUT ONLY)	VIA RANCHO PY	DATE LN	0.47	OVERLAY	COMPLETED	May-24
DEL DIOS HY (DIGOUT ONLY)	MT ISRAEL RD	MP 12.0	0.46	OVERLAY	COMPLETED	May-24
DEL RIO RD	SWEETWATER SPRINGS BL	CALAVO DR	0.44	SEAL	PLANNED	SPRING 2025
DEWEY PL	SR-94	END CMR	0.18	SEAL	PLANNED	SPRING 2025
DIAMOND BAR RD	BORREGO SPRINGS RD	STIRRUP RD	0.21	SEAL	PLANNED	SPRING 2025
DIVERSION DR	S GRANADA AV	CRISTOBAL DR	0.33	SEAL	PLANNED	SPRING 2025
EAST STAR RD	LIGHTING RD	WEST STAR RD	0.34	SEAL	PLANNED	SPRING 2025
EDGEHILL RD	VS CL LEAVE	CUL DE SAC	0.13	OVERLAY	PLANNED	SPRING 2025
EIGHTH PL	BEGIN CMR	TAMARACK LN	0.13	SEAL	COMPLETED	Jun-24
EL NORTE PY	ES CL ENTER/NORDAHL RD	REES RD/ES CL LEAVE	0.4	OVERLAY	PLANNED	WINTER 2025
ELEVENTH PL	ASH LN	END CMR	0.09	SEAL	COMPLETED	Jun-24
ELFIN FOREST RD	HARMONY GROVE RD	SAN MARCOS CL	2.00	OVERLAY	COMPLETED	Aug-24
ELLENWOOD CR	CARLSBAD ST (N)	CARLSBAD ST (S)	0.18	OVERLAY	PLANNED	WINTER 2025
ELM LN	DEL DIOS HY	LAKE DR	0.29	SEAL	COMPLETED	Jun-24
EUCALYPTUS ST	BUENA VISTA AV	LA PRESA AV	0.06	OVERLAY	COMPLETED	DECEMBER 2024
EUCALYPTUS ST	SAN MIGUEL AV	CORNADO AV	0.17	OVERLAY	PLANNED	WINTER 2025
FAIRVIEW DR	GOPHER CANYON RD	END CMR (100-FT N/O SWEET LIME RD)	0.84	OVERLAY	COMPLETED	May-24
FALLBROOK ST	MAIN AV	ELBROOK DR	0.25	SEAL	PLANNED	SPRING 2025
FALLBROOK ST	MAIN AV	ALTURAS RD	0.37	OVERLAY	COMPLETED	Aug-24
FIFTH PL	REDWOOD LN	END PAVEMENT	0.04	SEAL	COMPLETED	Jun-24
FIFTH PL	NUTMEG LN	100FT S/O OLIVE LN	0.07	SEAL	COMPLETED	Jun-24
FIR LN	ELM LN	END CMR	0.01	SEAL	COMPLETED	Jun-24

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
FIRST PL	NUTMEG LN	ELM LN	0.35	SEAL	COMPLETED	Jun-24
FIVE DIAMONDS RD	OCOTILLO CR	PALM CANYON DR	0.39	SEAL	COMPLETED	Jun-24
FLYING U RD	STIRRUP RD	DIAMOND BAR RD	0.71	SEAL	PLANNED	SPRING 2025
FOURTH PL	100 FT S/O REDWOOD LN	KALMIA LN	0.32	SEAL	COMPLETED	Jun-24
FOURTH PL	SUNNYSLOPE LN	TAMARACK LN	0.19	SEAL	COMPLETED	Jun-24
FREMONT PL	RANCHO DR	BALBOA PL	0.05	SEAL	COMPLETED	Jun-24
FRUITVALE RD	COLE GRADE RD	MAC TAN RD	1.77	OVERLAY	COMPLETED	Jul-24
FUERTE FARMS RD	FUERTE DR	DAMON LN	0.45	OVERLAY	COMPLETED	NOVEMBER 2024
FURY LN	AVOCADO BL	DORSIE LN	0.81	OVERLAY	PLANNED	WINTER 2025
GAY RIO TERRACE (PRD)	GAY RIO DR	ROCKET RIDGE RD	0.13	OVERLAY	PLANNED	SPRING 2025
GOLFGLLEN RD	ACACIA AV	BONITA GLEN TR	0.16	SEAL	PLANNED	SPRING 2025
GOPHER CANYON RD	OLD HWY 395/CHAMPAGNE BL	EL PASEO PVT	0.69	SEAL	PLANNED	SPRING 2025
GRAPE LN	ELM LN	DEL DIOS HY	0.11	SEAL	COMPLETED	Jun-24
GREAT S OVERLAND 1849	SHOOTIN IRON TL	GREAT SANDY TL	0.78	OVERLAY	PLANNED	WINTER 2025
GREENFIELD ACCESS	GREENFIELD DR	GRAVES AV	0.09	OVERLAY	PLANNED	SPRING 2025
GREENFIELD DR	VERNON WY	EL CAJON CL ENTER	0.54	OVERLAY	PLANNED	SPRING 2025
GREENRIDGE AV	CARLSBAD ST	RANGEVIEW ST	0.14	OVERLAY	PLANNED	WINTER 2025
GUNN STAGE RD	WATT RD	END	1.27	OVERLAY	PLANNED	SPRING 2025
GUNN STAGE RD	SAN VICENTE RD	WATT RD	0.62	OVERLAY	PLANNED	WINTER 2025
HARMONY LN	DEL RIO RD	CRISTOBAL DR	0.13	SEAL	PLANNED	SPRING 2025
HARRIS DR	HUTCHISON ST	END	0.15	OVERLAY	COMPLETED	May-24
HEAVENLY WY	ANGELS PT	CUL DE SAC	0.39	OVERLAY	COMPLETED	NOVEMBER 2024
HENDERSON CANYON RD	UNNAMED H501	UNNAMED H502	2.04	SEAL	PLANNED	SPRING 2025
HI RIDGE RD (PRD)	JOHNSON LAKE RD	VALLE VISTA RD	0.73	OVERLAY	PLANNED	SPRING 2025
HILLSLOPE AV	CARLSBAD ST	RANGEVIEW ST	0.14	OVERLAY	PLANNED	WINTER 2025
HOBERG RD	BEGIN	PALM CANYON DR	0.99	SEAL	COMPLETED	May-24
HUTCHISON ST	EAST VISTA WY	BARSBY ST	1.69	OVERLAY	COMPLETED	Aug-24
JAEGER RD	JAVELIN WY	MAYA ST	0.22	OVERLAY	PLANNED	WINTER 2025
JUNIPER LN	LAKE DR	BEGIN CMR	0.10	SEAL	COMPLETED	Jun-24
KALMIA LN	LAKE DR	FOURTH PL	0.10	SEAL	COMPLETED	Jun-24
KENNELWORTH LN	CUL DE SAC	BRAM AV	0.37	OVERLAY	COMPLETED	DECEMBER 2024
LA CRESTA RD	SOUTH BARCELONA ST	END	0.04	OVERLAY	PLANNED	WINTER 2025
LA PLATA CT	BARONA MESA RD	CUL DE SAC	0.41	SEAL	COMPLETED	Jun-24
LA PRESA AVE	DATE ST	EUCALYPTUS ST	0.12	OVERLAY	COMPLETED	DECEMBER 2024
LA VALLE PLATEADA	PASEO DELICIAS	END	0.10	OVERLAY	COMPLETED	May-24
LAGUNA PL	RANCHO DR	CABRILLO PL	0.02	SEAL	COMPLETED	Jun-24
LAKE CIRCLE PL	DULIN RD	LAKE SHORE PL	0.09	SEAL	COMPLETED	Jun-24
LAKE PARK PL	CUL DE SAC W	CUL DE SAC E	0.11	SEAL	COMPLETED	Jun-24
LAKE SHORE PL	CUL DE SAC W	CUL DE SAC E	0.10	SEAL	COMPLETED	Jun-24
LAPPED CIRCLE DR	EAST STAR RD	END	0.08	SEAL	PLANNED	SPRING 2025
LARGO LN	MUSIC LN	ARIA AV	0.43	OVERLAY	COMPLETED	Aug-24
LAS PALOMAS	VIA DE LA VALLE	VIA DE LA VALLE	0.62	SEAL	PLANNED	SPRING 2025
LAURASHAWN LN	ARCO DR	NORTH AV	0.98	OVERLAY	COMPLETED	Aug-24

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
LAUREL LN	LAKE DR	FOURTH PL	0.10	SEAL	COMPLETED	Jun-24
LAWSON VALLEY RD	MILE POST 2.0	END PAVEMENT	3.39	SEAL	PLANNED	SPRING 2025
LAZY LADDER DR	OCOTILLO CR	HOBERG RD	0.25	SEAL	COMPLETED	Jun-24
LIGHTNING RD	WEST STAR RD/EAST STAR RD	END	0.08	SEAL	PLANNED	SPRING 2025
LITTLE GOPHER CYN RD	GOPHER CANYON RD	OLD RIVER RD	1.50	OVERLAY	COMPLETED	May-24
LOMA DE CABALLO (PASEO DELICIAS)	PASEO DELICIAS	END OF ASPHALT PAVEMENT	0.04	OVERLAY	COMPLETED	May-24
LOMA RANCHO DR	SAN CARLOS DR	CRISTOBAL DR/SCENIC TR	0.37	OVERLAY	COMPLETED	DECEMBER 2024
LOOKOUT PL	TWELFTH PL	ORANGE LN	0.22	SEAL	COMPLETED	Jun-24
LOS COCHES RD	VIA DIEGO	HWY 8 BUSINESS	0.69	OVERLAY	PLANNED	SPRING 2025
MAPLE LN	LAKE DR	FOURTH PL	0.11	SEAL	COMPLETED	Jun-24
MARIA AVE	EUCALYPTUS ST	CUL DE SAC	0.18	OVERLAY	COMPLETED	DECEMBER 2024
MAYA ST	JAMACHA BL	END CMR	0.17	OVERLAY	PLANNED	WINTER 2025
MEADOW CREEK RD	CUL DE SAC	CUL DE SAC	0.17	OVERLAY	COMPLETED	NOVEMBER 2024
MEADOW VIEW RD	FUERTE FARMS ROAD	CUL DE SAC	0.21	OVERLAY	COMPLETED	NOVEMBER 2024
MESA GRANDE RD	CATTLE GUARD	BLACK CANYON RD	2.21	OVERLAY	COMPLETED	Jul-24
MILLER RD	COLE GRADE RD	END CMR	0.51	OVERLAY	COMPLETED	May-24
MISSION RD	LIVE OAK PARK RD	MACADAMIA DR	1.15	SEAL	PLANNED	SPRING 2025
MISSION RD	OLD HIGHWAY 395	MISSION RD CONNECTOR	0.37	OVERLAY	COMPLETED	Jun-24
MISSION RD CONNECTOR	OLD HIGHWAY 395	MISSION RD	0.03	OVERLAY	COMPLETED	Jun-24
MODE DR	ARIA AV	CDS	0.09	OVERLAY	COMPLETED	Aug-24
MONTECITO WY	MONTECITO RD	END PAVMENT	0.75	OVERLAY	PLANNED	WINTER 2025
MOONGLOW CT	MOONGLOW DR	CUL DE SAC	0.18	SEAL	COMPLETED	Jun-24
MOONGLOW DR	BARONA MESA RD E	BARONA MESA RD W	0.66	SEAL	COMPLETED	Jun-24
MUSIC LN	LAURASHAWN LN	LARGO LN	0.34	OVERLAY	COMPLETED	Aug-24
NECTAR WY	MOONGLOW DR	LA PLATA CT	0.31	SEAL	COMPLETED	Jun-24
NERAK CT	DEGEN DR	CUL DE SAC	0.09	SEAL	COMPLETED	May-24
NUTMEG LN	LAKE DR	FIFTH PL	0.12	SEAL	COMPLETED	Jun-24
OAK LN	CEDAR LN	DATE LN	0.02	SEAL	COMPLETED	Jun-24
OCOTILLO CR	PALM CANYON DR	OCOTILLO CR/END LOOP	1.39	SEAL	COMPLETED	May-24
OLD HIGHWAY 395	MISSION RD	RECHE RD	1.04	OVERLAY	COMPLETED	Aug-24
OLD HWY 80	SR-94	0.39 MI W/O SR-94	0.4	OVERLAY	PLANNED	SPRING 2025
OLD SAN PASQUAL RD	SUMMIT DR	SAN PASQUAL RD	0.71	OVERLAY	PLANNED	WINTER 2025
OLD SPRINGS RD	PEG LEG RD	END CMR	0.90	SEAL	COMPLETED	May-24
OLDE HWY 80	CHOCOLATE SUMMIT RD	FLINN SPRINGS RD	1.97	OVERLAY	PLANNED	SPRING 2025
OLIVE LN	LAKE DR	SEVENTH PL	0.16	SEAL	COMPLETED	Jun-24
ORALANE DR	FUERTE FARMS RD	CUL DE SAC	0.06	OVERLAY	COMPLETED	NOVEMBER 2024
ORANGE LN	DATE LN	LOOKOUT PL	0.08	SEAL	COMPLETED	Jun-24
ORIENTE DR	HUTCHISON ST	ROCA PL	0.16	OVERLAY	COMPLETED	May-24
ORIENTE PL	ORIENTE DR	CUL DE SAC	0.04	OVERLAY	COMPLETED	May-24
OTAY LAKES RD	CV CL ENTER	MP 7.0	3.24	SEAL	COMPLETED	May-24
OTAY MESA RD	END CMR	HARVEST RD	0.25	OVERLAY	PLANNED	WINTER 2025
PALA MISSION RD	SR-76 (WEST)	SR-76 (EAST)	1.15	OVERLAY	COMPLETED	Jun-24
PALM CANYON DR	CHRISTMAS CIRCLE	600 FT W/O CHRISTMAS CIRCLE	0.11	SEAL	COMPLETED	May-24

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
PALM LN	LAKE DR	SEVENTH PL	0.15	SEAL	COMPLETED	Jun-24
PAMO RD	PILE ST	DUMP RD	1.11	OVERLAY	PLANNED	WINTER 2025
PASEO POTRIL	ROBINWOOD RD	CUL DE SAC	0.07	SEAL	COMPLETED	May-24
PEG LEG RD	BORREGO SALTON SEAWAY	PALM CANYON DR	2.43	SEAL	COMPLETED	May-24
POINSETTIA AV	SOUTH SANTA FE	SMILAX RD	0.64	OVERLAY	PLANNED	WINTER 2025
PORTOLA AV	DATE ST	EUCALYPTUS ST	0.12	OVERLAY	COMPLETED	DECEMBER 2024
QUINCE LN	LAKE DR	FIFTH PL	0.08	SEAL	COMPLETED	Jun-24
RAMONA AIRPORT RD	MONTECITO RD	END	0.75	OVERLAY	PLANNED	WINTER 2025
RAMONA AV	DATE ST	CHESTNUT ST	0.10	OVERLAY	COMPLETED	DECEMBER 2024
RANCH CREEK RD (PRD)	COOL VALLEY RD	RANCH CREEK LN	0.50	OVERLAY	COMPLETED	Jun-24
RANGEVIEW ST	DELROSE AV	INNSDALE AV	0.22	OVERLAY	PLANNED	WINTER 2025
RAYLINE WY	STEVE MARK LN	CUL DE SAC	0.04	OVERLAY	PLANNED	WINTER 2025
REDWOOD LN	LAKE DR	FIFTH PL	0.08	SEAL	COMPLETED	Jun-24
RIATA DR	BROKEN ARROW RD	CUL DE SAC	0.12	SEAL	COMPLETED	Jun-24
ROCA PL	ORIENTE DR	CUL DE SAC E	0.04	OVERLAY	COMPLETED	May-24
ROCKING CHAIR DR	COUNTRY CLUB DR	END CMR	0.24	SEAL	PLANNED	SPRING 2025
ROYAL OAK DR (PRD)	CARROLL LN	0.17 MI SE/O CARROLL LN	0.17	OVERLAY	PLANNED	WINTER 2025
RUDNICK DR	LAWSON VALLEY RD	END CMR	0.76	SEAL	PLANNED	SPRING 2025
SAN FELIPE RD	MP 7.0	MP 8.0	0.96	OVERLAY	PLANNED	SPRING 2025
SAN MIGUEL AV	APPLE ST	EUCALYPTUS ST	0.49	OVERLAY	PLANNED	WINTER 2025
SAN MIGUEL WY	SAN MIGUEL RD	WATERCREST DR	0.07	SEAL	COMPLETED	May-24
SAN PASQUAL RD	ES CL LEAVE	SD CL ENTER	0.52	OVERLAY	PLANNED	SPRING 2025
SAN PASQUAL RD	SD CL LEAVE	SD CL ENTER	0.35	OVERLAY	PLANNED	SPRING 2025
SAN PASQUAL RD	SD CL LEAVE	SR-78/CLOVERDALE RD	0.37	OVERLAY	PLANNED	SPRING 2025
SAN YSIDRO DR	CATARINA DRIVE	BORREGO SPRINGS ROAD	0.30	SEAL	COMPLETED	May-24
SANCADO TR	ALTURAS RD	WISCONSIN AV	0.16	OVERLAY	COMPLETED	Aug-24
SCENIC TR	CRISTOBAL DR/LOMA RANCHO DR	DON PICO RD	0.10	OVERLAY	COMPLETED	DECEMBER 2024
SECOND PL	50 FT S/O NUTMEG LN	100 FT N/O JUNIPER LN	0.30	SEAL	COMPLETED	Jun-24
SENDA ANGOSTA	VIA DEL CABALLO BLANCO	CUL DE SAC	0.03	OVERLAY	PLANNED	WINTER 2025
SEVENTH PL	BEGIN CMR	SPRUCE LN	0.16	SEAL	COMPLETED	Jun-24
SEVENTH PL	SIXTH PL	BERNARDO LN	0.06	SEAL	COMPLETED	Jun-24
SILVA RD	SPRING OAKS RD	CUL DE SAC	0.23	OVERLAY	PLANNED	SPRING 2025
SIXTH PL	UPAS LN	SPRUCE LN	0.05	SEAL	COMPLETED	Jun-24
SIXTH PL	EIGHTH PL	TAMARACK LN	0.01	SEAL	COMPLETED	Jun-24
SLASH M RD	BROKEN ARROW RD	COUNTRY CLUB RD	0.13	SEAL	COMPLETED	May-24
SOLAR LN	TWIN OAKS VALLEY RD	END CMR	0.19	OVERLAY	COMPLETED	Jun-24
SOUTH BARCELONA ST	AUSTIN DR	CRISTOBAL DR	0.71	OVERLAY	PLANNED	WINTER 2025
SOUTH GRANADA AV	DIVERSION DR	HIGHLANDS BL	0.48	SEAL	PLANNED	SPRING 2025
SPRUCE LN	SIXTH PL	SEVENTH PL	0.03	SEAL	COMPLETED	Jun-24
STERLING VIEW DR	MISSION RD/STERLING VIEW DR	END	0.65	SEAL	COMPLETED	Jun-24
STERLING VIEW EX	STERLING VIEW DR	END	0.05	SEAL	COMPLETED	Jun-24
STEVE MARK LN	TOLEDO RD	CUL DE SAC	0.13	OVERLAY	PLANNED	WINTER 2025
STIRRUP RD	CIRCLE J DR	DIAMOND BAR RD	0.62	SEAL	PLANNED	SPRING 2025

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
SUMMIT AV	ELDER ST	END CMR	0.20	OVERLAY	COMPLETED	Aug-24
SUNNYSLOPE LN	RANCHO DR	EIGHTH PL	0.08	SEAL	COMPLETED	Jun-24
SUNRISE HWY (SHOULDER PAVE)	MT LAGUNA DR	MILE POST 24.0	0.1	OVERLAY	PLANNED	SPRING 2025
SUNRISE HY	MILE POST 24.0	MILE POST 25.0	1.02	OVERLAY	PLANNED	SPRING 2025
SUNSET KNOLLS RD (PRD)	SULLIVAN LN	END	0.19	OVERLAY	PLANNED	SPRING 2025
SUNSET RD	CHRISTMAS CIRCLE	605 FT W/O CHRISTMAS CIRCLE	0.11	SEAL	COMPLETED	Jun-24
SWEETWATER SPRINGS BL	CAMPO RD/AGUA DULCE BL	ROTHGARD RD	0.49	SEAL	PLANNED	SPRING 2025
TAMARA DR	BEGIN	END	0.16	OVERLAY	COMPLETED	Aug-24
TAMARACK LN	BEGIN	LAKE DR	0.17	SEAL	COMPLETED	Jun-24
TERAN DR	WISCONSIN AV	CUL DE SAC	0.06	OVERLAY	COMPLETED	Aug-24
THIRD PL	VINE LN	UPAS LN	0.03	SEAL	COMPLETED	Jun-24
THIRD PL	REDWOOD LN	100 FT N/O PALM LN/END PVMNT	0.13	SEAL	COMPLETED	Jun-24
THIRD PL	ELM LN	100 FT S/O MAPLE LN/END PVMNT	0.42	SEAL	COMPLETED	Jun-24
THIRD PL	RANCHO DR	TAMARACK LN	0.20	SEAL	COMPLETED	Jun-24
THORN LN	SIXTH PL	FOURTH PL	0.05	SEAL	COMPLETED	Jun-24
TILTING T DR	BORREGO VALLEY RD	END CMR	2.77	SEAL	COMPLETED	Apr-24
TIM ST	ACACIA AV	END	0.63	SEAL	PLANNED	SPRING 2025
TIMRICK LN	TIM ST	CAROLYN VISTA LN	0.29	SEAL	PLANNED	SPRING 2025
TOLEDO RD	CASA DE ORO BL	AGUA DULCE BL	0.22	OVERLAY	PLANNED	WINTER 2025
TWELFTH PL	ASH LN	END CMR	0.05	SEAL	COMPLETED	Jun-24
TWIN OAKS VALLEY RD	TWIN OAKS CREST DR PVT	END	1.46	OVERLAY	COMPLETED	Jun-24
TWIN OAKS VALLEY RD	TWIN OAKS CREST DR PVT	SAN MARCOS CL	2.20	OVERLAY	COMPLETED	Jun-24
UPAS LN	LAKE DR	SIXTH PL	0.11	SEAL	COMPLETED	Jun-24
VALLE DEL SOL	VIA PUERTA DEL DOL	END	1.12	SEAL	PLANNED	SPRING 2025
VANGUARD WY	LOS COCHES RD	END CMR	0.16	OVERLAY	PLANNED	SPRING 2025
VERNON WY	EC CL ENTER	GREENFIELD DR	0.05	OVERLAY	PLANNED	SPRING 2025
VIA ALMONTE	VIA BELMONTE	CUL DE SAC	0.09	SEAL	COMPLETED	Jun-24
VIA ALTAMIRA	BEGIN CMR	OLD HWY 395	0.36	SEAL	COMPLETED	Jun-24
VIA BELMONTE	OLD HWY 395	VIA ALTAMIRA	0.19	SEAL	COMPLETED	Jun-24
VIA DE LA VALLE	CALZADA DEL BOSQUE	PASEO DELICIAS	1.50	OVERLAY	COMPLETED	May-24
VIA DE TODOS SANTOS	VIA ALTAMIRA	END CMR	0.20	SEAL	COMPLETED	Jun-24
VIA DEL ALLAZON	ROBINWOOD RD	CUL DE SAC	0.18	OVERLAY	PLANNED	WINTER 2025
VIA INCA	VIA ALMONTE	CUL DE SAC	0.02	SEAL	COMPLETED	Jun-24
VIA MADERA CR	VIA VALLE VERDE	VIA VALLE VERDE	0.19	SEAL	PLANNED	SPRING 2025
VIA MONTEREY	VIA VALLE VERDE	CUL DE SAC	0.02	SEAL	PLANNED	SPRING 2025
VIA PACIFICA	VIA VALLE VERDE	CUL DE SAC	0.03	SEAL	PLANNED	SPRING 2025
VIA SERRA	VIA DE TODOS SANTOS	CUL DE SAC	0.04	SEAL	COMPLETED	Jun-24
VIA TALA	VIA DE TODOS SANTOS	CUL DE SAC	0.03	SEAL	COMPLETED	Jun-24
VIA VALLE VERDE	CANCHA DE GOLF	CUL DE SAC	0.50	SEAL	PLANNED	SPRING 2025
VIADL CABALLO BLANCO	ROBINWOOD RD	CUL DE SAC	0.14	OVERLAY	PLANNED	WINTER 2025
VIEW CREST CT	SOUTH GRANADA AV	CUL DE SAC	0.10	SEAL	PLANNED	SPRING 2025
VINE LN	LAKE DR	THIRD PL	0.02	SEAL	COMPLETED	Jun-24
WAGON RD	TILTING T DR	COUNTRY CLUB RD	1.00	SEAL	COMPLETED	Apr-24

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
WATERCREST CT	WATERCREST DR	CUL DE SAC	0.04	SEAL	COMPLETED	May-24
WATERCREST DR	CONDUIT RD	SAN MIGUEL WY	0.23	SEAL	COMPLETED	May-24
WEST STAR RD	TILTING T DR	EAST STAR RD	0.39	SEAL	PLANNED	SPRING 2025
WHIP DR	OCOTILLO CR	HOBERG RD	0.39	SEAL	COMPLETED	Jun-24
WHIPPOORWILL LM	BONITA WOODS DR	CUL DE SAC	0.10	OVERLAY	COMPLETED	DECEMBER 2024
WILLOW LN	LAKE DR	END	0.11	SEAL	COMPLETED	Jun-24
WISCONSIN AV	FALLBROOK ST	AVIATION RD	0.19	OVERLAY	COMPLETED	Aug-24
WYNOLA RD	MILE POST 01.0	FARMER RD (W)	2.3	OVERLAY	PLANNED	SPRING 2025
YEW LN	RANCHO DR	END CMR	0.02	SEAL	COMPLETED	Jun-24